Permit/Checklist for Hot Work

Workplace:.....

Call-out address:.....

Work method: □ Welding □ Angle grinding □ Cutting □ Soldering/Brazing
□ Hot air □ Asphalt cauldron □ Other .....

The permit is valid
from (date) ..... at (time) ..... up to and including (date) ..... at (time) ..... (The permit may apply for a maximum of 48 hours)

		Yes	No	
0		□		The permit issuer is appointed.
1		□		The person who will carry out the work is qualified to perform Hot Work.
2		□		Monitoring during the work and checking afterwards is organised through the competent fire-watcher. Name(s) of fire-watcher(s): ..... Monitoring period after work finishes (always at least one hour): □ 1 hour □ Other duration ..... □ Fire-watcher is not required.
3		□		A permit for working in areas that contain/have contained a flammable product must be obtained from the person appointed superintendent for the handling of such products.
4		□		The workplace is tidy and if necessary wetted down.
5		□		Combustible material in and near the workplace is removed, protected by covering and/or screened off.
6	a	□	□	There are heat-conducting constructions and concealed combustible structural elements.
6	b	□		These are protected and accessible for immediately extinguishing fire.
7	a	□	□	There are gaps, holes, penetrations and other openings in and near the workplace.
7	b	□		These are sealed or checked and protected.
8		□		Approved, working and sufficient fire-fighting equipment of the correct type is available to immediately extinguish fire.
9	a	□	□	Welding equipment will be used during the work.
9	b	□		Welding equipment is free from defects. The acetylene cylinder is fitted with backfire protection. Blowpipes are fitted with check valves for the fuel gas and oxygen. Protective gloves and a stop key are available.
10		□		The emergency services/fire brigade can be alerted immediately.
11	a	□		During waterproofing or other drying/heating, the gas flame is enclosed.
11	b	□	□	The permit issuer permits naked flame to be used to melt snow and ice.
12		□		During the drying of underlay and the application of waterproofing, the material is heated to max. 300 C.
13		□		For the melting of asphalt, the equipment should be handled in accordance with SFPA's *Safety Rules for hazardous Hot Work on roofs and balconies*.

Does the work constitute a fire hazard? □ Yes □ No

The following sections/addresses in the automatic fire alarm are disconnected during the work .....

Signature of permit issuer

.....
Signature Name in bold letters Telephone number

Signature of person carrying out the Hot Work

Certificate inspection performed (by permit issuer)

..... □
Signature Name in bold letters

..... □
Signature Name in bold letters

..... □
Signature Name in bold letters

..... □
Signature Name in bold letters